

Portable Appliance Testing Documentation

Client Details

Believe Housing
Park Avenue Close
Crook
DL15 9JR

Test Period Commencing

15-Aug-2024

Order Number 7466

Certificate Number -007036

Company Contact Pamela Wilson

Testing Carried out by

Durham PAT Testing
21 Leesfield Road
Meadowfield
Durham
DH7 8NJ
Phone: 0191 3781189
Mobile: 07512303393
Email: info@durhampattesting.co.uk

DURHAM
PAT TESTING

Portable Appliance Test Reports Guidance Notes

Section 1: Folder Cover

The cover contains your details and the date(s) work was carried out

It will also tell you your certificate number

Section 2: Guidance Notes

See notes below

Section 3: Report Recommendations

This will tell you of any potential risks seen during testing or any testing that was unable to be carried out

Section 4: Passes and Fails

This is your report of all tests carried out. It is in sections by location on your site.

A description of each appliance is given, it's test date and tests carried out. Each appliance number corresponds to the label number on the equipment.

Any failed appliances will be marked in red.

All appliances are visually inspected and in addition will include:

Class I-Earth Continuity and Insulation Resistance

Class I Leads-Earth Continuity, Insulation Resistance and Polarity

Class II -Insulation Resistance

Class III-Visual Inspection only

Any failed appliances will include the reasons for the failure and will be marked in red

Section 5: Certificate

This is your certificate; you can display it if you wish. It shows a 'valid until' date. This is based on your risk assessment and is shown as 12 months unless otherwise informed

Inspection and Testing of Electrical Equipment Report Guidance Notes

We have completed **Portable Appliance Testing**; the process of "PAT" is carried out under the guidelines of the **Inspection and Testing of Electrical Equipment**, issued by the Institution of Electrical Engineering.

This document, reports our findings. The Guidance Notes advise you about what you need to know.

1. Our work has been carried out in accordance with the requirements for the Electricity at Work Act 1989, the recommendations of the Health and Safety at Work Act 1974, the guidelines of the IEE Code of Practice, and the standards of the PAT Testing Network.
2. The Inspections and Testing has been completed based on your instructions, to the requirements specified by you. If you haven't made any specifications other than for us to complete the work, then it has been done to the usual standards.
3. In section 3, we have addressed any areas of concern or included any specific requirements from you that need to be included in the report. If there is nothing to report this section will be blank.
4. Section 4 is our report for any appliances that failed our inspection; they have either been


repaired or retested, or can't be repaired by us. Our recommendations are in the report. If you don't have a record of failed appliances then you should assume your appliances all passed. Appliances that fail completely should be removed from service and repaired (then arrange for us to return to re-test) or disposed of.


5. Determining when the next inspections should be done is your responsibility; we will make our recommendations but the final decision is yours. Unless you tell us otherwise we will presume inspections are to be carried out annually, and our reports will reflect this.

PAT Report Recommendations

For all Sites and Locations

CLIENT DETAILS	
Company Name:	Believe Housing
Address:	Park Avenue Close Crook DL15 9JR





DETAIL OF CONTRACTOR RESPONSIBLE FOR TESTING			
Company Name:	Durham PAT Testing		
Address:	21 Leesfield Road Meadowfield Durham DH7 8NJ	Telephone:	0191 3781189
		Mobile:	07512303393
		Email:	info@durhampattesting.co.uk
Cert Number:	007036	Signature:	
Order Number:	7466		
File Name:	Park Avenue 15-08.PAT		

PAT TESTER DETAILS			
Serial Number	Make and Model	Certificate Number	Calibration Due Date
06K-0502	Seaward Apollo 600	BTM13808	21/05/2025

PAT Report Passes And Fails

For all Sites and Locations

CLIENT DETAILS									
Company Name:		Believe Housing							
Address:		Park Avenue Close Crook DL15 9JR							
									
DETAIL OF CONTRACTOR RESPONSIBLE FOR TESTING									
Company Name:		Durham PAT Testing							
Address:		21 Leesfield Road Meadowfield Durham DH7 8NJ				Telephone:		0191 3781189	
						Mobile:		07512303393	
						Email:		info@durhampattesting.co.uk	
Cert Number:		007036				Signature:			
Order Number:		7466							
File Name:		Park Avenue 15-08.PAT							
PAT TESTER DETAILS									
Serial Number	Make and Model	Certificate Number	Calibration Due Date						
06K-0502	Seaward Apollo 600	BTM13808	21/05/2025						
APPLIANCE DETAILS AND TEST RESULTS									
Key P = PASS / F = FAIL / S = SKIP (or test not applicable)									
Appliance Id	Appliance Description	Test Date	Visual	Polarity	Earth Continuity (Ohms)	Insulation (MOhms)	Load (kVA)	Leakage (mA)	Overall Status
PARK AVENUE - CORRIDOR									
470266	CLASS 1 POWER LEAD	03/09/24	P	P	P 0.04	P 19.99	S	S	PASS
Total Appliances >									1
PARK AVENUE - DINING HALL									
465552	TABLE LAMP	15/08/24	P	S	S	P 19.99	S	S	PASS
Total Appliances >									1
PARK AVENUE - KITCHEN									
465549	TESCO MICROWAVE	15/08/24	P	S	P 0.08	P 19.99	S	S	PASS
465550	HOTPOINT FRIDGE	15/08/24	P	S	P 0.04	P 19.99	S	S	PASS
465551	GEORGE KETTLE	15/08/24	P	S	P 0.05	P 19.99	S	S	PASS
Total Appliances >									3
PARK AVENUE - LOUNGE									
465553	TABLE LAMP	15/08/24	P	S	S	P 19.99	S	S	PASS
Total Appliances >									1
PARK AVENUE - OFFICE									
465554	TOWER FAN	15/08/24	P	S	S	P 19.99	S	S	PASS
465555	BROADBAND ROUTER	15/08/24	P	S	S	S	S	S	PASS
465556	CCTV RECORDER	15/08/24	P	S	S	S	S	S	PASS
465557	EPSON PRINTER	15/08/24	P	S	S	P 19.99	S	S	PASS

APPLIANCE DETAILS AND TEST RESULTS										
<div>Key</div> <div>P = PASS / F = FAIL / S = SKIP (or test not applicable)</div>										
Appliance Id	Appliance Description	Test Date	Visual	Polarity	Earth Continuity (Ohms)	Insulation (MOhms)	Load (kVA)	Leakage (mA)	Overall Status	
465558	CLASS 1 POWER LEAD	15/08/24	P	P	P 0.02	P 19.99	S	S	PASS	
465559	CCTV MONITOR	15/08/24	P	S	S	P 19.99	S	S	PASS	
465560	MOBILE/APPLE CHARGER	15/08/24	P	S	S	S	S	S	PASS	
465561	GUARDIAN POWER SUPPLY UNIT	15/08/24	P	S	S	S	S	S	PASS	
Total Appliances >									8	
PARK AVENUE - STORE 4										
470264	CLASS 2 LEAD	03/09/24	P	S	S	S	S	S	PASS	
470265	AERIAL AMPLIFIER	03/09/24	P	S	S	S	S	S	PASS	
Total Appliances >									2	
PARK AVENUE - STORE 6										
470267	CLASS 2 LEAD	03/09/24	P	S	S	S	S	S	PASS	
470268	FIBRE POWER SUPPLY UNIT	03/09/24	P	S	S	S	S	S	PASS	
470269	AERIAL SPLITTER	03/09/24	P	S	S	S	S	S	PASS	
470270	POWER SUPPLY UNIT	03/09/24	P	S	S	S	S	S	PASS	
470271	AERIAL AMPLIFIER	03/09/24	P	S	S	S	S	S	PASS	
Total Appliances >									5	
Total Appliances For Report:									21	

Certificate of Electrical Safety Testing

Certificate Number
007036

Certificate Issued To

Believe Housing
Park Avenue Close
Crook
DL15 9JR

Site Address (if different to Issued to Address)

PARK AVENUE

Valid Until: 15/08/2025

**All Portable Appliances have been inspected and / or tested in line with
guidelines set out in the IET Code of Practice**



Certificate Issued By

Durham PAT Testing
21 Leesfield Road
Meadowfield
Durham
DH7 8NJ
Phone: 0191 3781189
Mobile: 07512303393
Email: info@durhampattesting.co.uk

DURHAM
PAT TESTING