Portable Appliance Testing
Documentation

Client Details

Believe Housing
Donnini House
Commet Drive
Easington
SR8 3ER

Test Period Commencing

06-Sep-2025

Order Number	
Certificate Number	-007781
Company Contact	Ines Carr

Testing Carried out by

Durham PAT Testing
21 Leesfield Road
Meadowfield
Durham
DH7 8NJ
Phone: 0191 3781189
Mobile: 07512303393
Email: info@durhampattesting.co.uk

DURHAM PAT TESTING

Portable Appliance Test Reports Guidance Notes

Section 1: Folder Cover
The cover contains your details and the date(s) work was carried out
It will also tell you your certificate number
Section 2: Guidance Notes
See notes below
Section 3: Report Recommendations
This will tell you of any potential risks seen during testing or any testing that was unable to be carried out
Section 4: Passes and Fails
This is your report of all tests carried out. It is in sections by location on your site.
A description of each appliance is given, it's test date and tests carried out. Each appliance number corresponds to the label number on the equipment.
Any failed appliances will be marked in red.
All appliances are visually inspected and in addition will include:

Class I-Earth Continuity and Insulation Resistance
Class I Leads-Earth Continuity, Insulation Resistance and Polarity
Class II -Insulation Resistance
Class III-Visual Inspection only
Any failed appliances will include the reasons for the failure and will be marked in red
Section 5: Certificate
This is your certificate; you can display it if you wish. It shows a 'valid until' date. This is based on your risk assessment and is shown as 12 months unless otherwise informed

Inspection and Testing of Electrical Equipment Report Guidance Notes

We have completed **Portable Appliance Testing**; the process of "PAT" is carried out under the guidelines of the **Inspection and Testing of Electrical Equipment**, issued by the Institution of Electrical Engineering.

This document, reports our findings. The Guidance Notes advise you about what you need to know.

1. Our work has been carried out in accordance with the requirements for the Electricity at Work Act 1989, the recommendations of the Health and Safety at Work Act 1974, the guidelines of the IEE Code of Practice, and the standards of the PAT Testing Network.

2. The Inspections and Testing has been completed based on your instructions, to the requirements specified by you. If you haven't made any specifications other than for us to complete the work, then it has been done to the usual standards.

3. In section 3, we have addressed any areas of concern or included any specific requirements from you that need to be included in the report. If there is nothing to report this section will be blank.

4. Section 4 is our report for any appliances that failed our inspection; they have either been

repaired or retested, or can't be repaired by us. Our recommendations are in the report. If you don't have a record of failed appliances then you should assume your appliances all passed. Appliances that fail completely should be removed from service and repaired (then arrange for us to return to re-test) or disposed of.

5. Determining when the next inspections should be done is your responsibility; we will make our recommendations but the final decision is yours. Unless you tell us otherwise we will presume inspections are to be carried out annually, and our reports will reflect this.

PAT Report Recommendations
For all Sites and Locations

CLIENT DETAILS

Company Name:	Believe Housing
Address:	Donnini House Commet Drive Easington SR8 3ER

DURHAM PAT TESTING

DETAIL OF CONTRACTOR RESPONSIBLE FOR TESTING

Company Name:	Durham PAT Testing		
Address:	21 Leesfield Road Meadowfield Durham DH7 8NJ	**Telephone:**	0191 3781189
		Mobile:	07512303393
		Email:	info@durhampattesting.co.uk
Cert Number:	007781	**Signature:**	
Order Number:			
File Name:	Donnini House September 2025.PAT		

PAT TESTER DETAILS

Serial Number	Make and Model	Certificate Number	Calibration Due Date
07G-0990	Seaward Apollo 600	BTM16124	04/04/2026

PAT Report Passes And Fails
For all Sites and Locations

CLIENT DETAILS

Company Name: Believe Housing

Address: Donnini House
Commet Drive
Easington
SR8 3ER

DURHAM PAT TESTING

DETAIL OF CONTRACTOR RESPONSIBLE FOR TESTING

Company Name: Durham PAT Testing

Address: 21 Leesfield Road
Meadowfield
Durham
DH7 8NJ

Telephone: 0191 3781189
Mobile: 07512303393
Email: info@durhampattesting.co.uk

Cert Number: 007781
Order Number:
File Name: Donnini House September 2025.PAT

Signature: 

PAT TESTER DETAILS

Serial Number	Make and Model	Certificate Number	Calibration Due Date
07G-0990	Seaward Apollo 600	BTM16124	04/04/2026

APPLIANCE DETAILS AND TEST RESULTS

Key
P = PASS / F = FAIL / S = SKIP (or test not applicable)

Appliance Id	Appliance Description	Test Date	Visual	Polarity	Earth Continuity (Ohms)	Insulation (MOhms)	Load (kVA)	Leakage (mA)	Overall Status
DONNINI HOUSE - KITCHEN									
539658	COOKER	06/09/25	P	S	P 0.02	P 19.99	S	S	PASS
539659	FRIDGE FREEZER	06/09/25	P	S	P 0.03	P 19.99	S	S	PASS
539660	WATER BOILER	06/09/25	P	S	P 0.03	P 19.99	S	S	PASS
539661	MICROWAVE	06/09/25	P	S	P 0.02	P 19.99	S	S	PASS
539662	KETTLE	06/09/25	P	S	P 0.01	P 19.99	S	S	PASS
							Total Appliances >		**5**
DONNINI HOUSE - LOUNGE									
539651	TELEVISION	06/09/25	P	S	S	P 19.99	S	S	PASS
539652	INDUCTION LOOP	06/09/25	P	S	S	P 19.99	S	S	PASS
539653	AMPLIFIER	06/09/25	P	S	S	P 19.99	S	S	PASS
539654	CLASS 1 POWER LEAD	06/09/25	P	P	P 0.01	P 19.99	S	S	PASS
539655	LAPTOP POWER SUPPLY UNIT	06/09/25	P	S	S	S	S	S	PASS
539656	MICROPHONE RECEIVER	06/09/25	P	S	S	P 19.99	S	S	PASS
539657	HIFI	06/09/25	P	S	S	P 19.99	S	S	PASS
							Total Appliances >		**7**
DONNINI HOUSE - OFFICE									
539663	4 WAY EXTENSION	06/09/25	P	P	P 0.01	P 19.99	S	S	PASS
539664	GUARDIAN POWER SUPPLY UNIT	06/09/25	P	S	S	S	S	S	PASS
539665	CLASS 1 POWER LEAD	06/09/25	P	P	P 0.01	P 19.99	S	S	PASS

Printed: 06/09/2025

APPLIANCE DETAILS AND TEST RESULTS

Key
P = PASS / F = FAIL / S = SKIP (or test not applicable)

Appliance Id	Appliance Description	Test Date	Visual	Polarity	Earth Continuity (Ohms)	Insulation (MOhms)	Load (kVA)	Leakage (mA)	Overall Status
539666	CLASS 1 POWER LEAD	06/09/25	P	P	P 0.01	P 19.99	S	S	PASS
539667	POWER SUPPLY UNIT	06/09/25	P	S	S	P 19.99	S	S	PASS
539668	4 WAY EXTENSION	06/09/25	P	P	P 0.01	P 19.99	S	S	PASS
539669	CLASS 1 POWER LEAD	06/09/25	P	P	P 0.01	P 19.99	S	S	PASS
539670	LAPTOP POWER SUPPLY UNIT	06/09/25	P	S	S	S	S	S	PASS
539671	PHONE POWER SUPPLY UNIT	06/09/25	P	S	S	S	S	S	PASS
539672	MOBILE/APPLE CHARGER	06/09/25	P	S	S	S	S	S	PASS
539673	POWER SUPPLY UNIT	06/09/25	P	S	S	P 19.99	S	S	PASS
539674	CCTV RECORDER	06/09/25	P	S	S	P 19.99	S	S	PASS
539675	MONITOR	06/09/25	P	S	S	S	S	S	PASS

Total Appliances > **13**

Total Appliances For Report: 25

Certificate of Electrical Safety Testing

Certificate Number 007781

Certificate Issued To

Believe Housing
Donnini House
Commet Drive
Easington
SR8 3ER

Site Address (if different to Issued to Address)

DONNINI HOUSE

Valid Until: 06/09/2026

All Portable Appliances have been inspected and / or tested in line with guidelines set out in the IET Code of Practice



Certificate Issued By

Durham PAT Testing
21 Leesfield Road
Meadowfield
Durham
DH7 8NJ
Phone: 0191 3781189
Mobile: 07512303393
Email: info@durhampattesting.co.uk

DURHAM PAT TESTING