Portable Appliance Testing
Documentation

Client Details

Believe Housing
Lynn Jordison House
34 Broomside Lane
Belmont
DH1 2QR

Test Period Commencing

04-Sep-2025

Order Number	
Certificate Number	-007779
Company Contact	Ines Carr

Testing Carried out by

Durham PAT Testing
21 Leesfield Road
Meadowfield
Durham
DH7 8NJ
Phone: 0191 3781189
Mobile: 07512303393
Email: info@durhampattesting.co.uk

DURHAM PAT TESTING

Portable Appliance Test Reports Guidance Notes

Section 1: Folder Cover
The cover contains your details and the date(s) work was carried out
It will also tell you your certificate number
Section 2: Guidance Notes
See notes below
Section 3: Report Recommendations
This will tell you of any potential risks seen during testing or any testing that was unable to be carried out
Section 4: Passes and Fails
This is your report of all tests carried out. It is in sections by location on your site.
A description of each appliance is given, it's test date and tests carried out. Each appliance number corresponds to the label number on the equipment.
Any failed appliances will be marked in red.
All appliances are visually inspected and in addition will include:

Class I-Earth Continuity and Insulation Resistance
Class I Leads-Earth Continuity, Insulation Resistance and Polarity
Class II -Insulation Resistance
Class III-Visual Inspection only
Any failed appliances will include the reasons for the failure and will be marked in red
Section 5: Certificate
This is your certificate; you can display it if you wish. It shows a 'valid until' date. This is based on your risk assessment and is shown as 12 months unless otherwise informed

Inspection and Testing of Electrical Equipment Report Guidance Notes

We have completed **Portable Appliance Testing**; the process of "PAT" is carried out under the guidelines of the **Inspection and Testing of Electrical Equipment**, issued by the Institution of Electrical Engineering.

This document, reports our findings. The Guidance Notes advise you about what you need to know.

1. Our work has been carried out in accordance with the requirements for the Electricity at Work Act 1989, the recommendations of the Health and Safety at Work Act 1974, the guidelines of the IEE Code of Practice, and the standards of the PAT Testing Network.

2. The Inspections and Testing has been completed based on your instructions, to the requirements specified by you. If you haven't made any specifications other than for us to complete the work, then it has been done to the usual standards.

3. In section 3, we have addressed any areas of concern or included any specific requirements from you that need to be included in the report. If there is nothing to report this section will be blank.

4. Section 4 is our report for any appliances that failed our inspection; they have either been

repaired or retested, or can't be repaired by us. Our recommendations are in the report. If you don't have a record of failed appliances then you should assume your appliances all passed. Appliances that fail completely should be removed from service and repaired (then arrange for us to return to re-test) or disposed of.

5. Determining when the next inspections should be done is your responsibility; we will make our recommendations but the final decision is yours. Unless you tell us otherwise we will presume inspections are to be carried out annually, and our reports will reflect this.

PAT Report Recommendations
For all Sites and Locations

CLIENT DETAILS

Company Name: Believe Housing

Address:
Lynn Jordison House
34 Broomside Lane
Belmont
DH1 2QR

DURHAM PAT TESTING

DETAIL OF CONTRACTOR RESPONSIBLE FOR TESTING

Company Name: Durham PAT Testing

Address:
21 Leesfield Road
Meadowfield
Durham
DH7 8NJ

Telephone: 0191 3781189

Mobile: 07512303393

Email: info@durhampattesting.co.uk

Cert Number: 007779

Order Number:

File Name: Lynn Jordison House September 2025.PAT

Signature:



PAT TESTER DETAILS

Serial Number	Make and Model	Certificate Number	Calibration Due Date
07G-0990	Seaward Apollo 600	BTM16124	04/04/2026

PAT Report Passes And Fails
For all Sites and Locations

CLIENT DETAILS

Company Name: Believe Housing

Address: Lynn Jordison House
34 Broomside Lane
Belmont
DH1 2QR

DURHAM PAT TESTING

DETAIL OF CONTRACTOR RESPONSIBLE FOR TESTING

Company Name: Durham PAT Testing

Address: 21 Leesfield Road
Meadowfield
Durham
DH7 8NJ

Telephone: 0191 3781189
Mobile: 07512303393
Email: info@durhampattesting.co.uk

Cert Number: 007779
Order Number:
File Name: Lynn Jordison House September 2025.PAT

Signature:



PAT TESTER DETAILS

Serial Number	Make and Model	Certificate Number	Calibration Due Date
07G-0990	Seaward Apollo 600	BTM16124	04/04/2026

APPLIANCE DETAILS AND TEST RESULTS

Key
P = PASS / F = FAIL / S = SKIP (or test not applicable)

Appliance Id / Appliance Description	Test Date	Retest Date	Visual	Polarity	Earth Continuity (Ohms)	Insulation (MOhms)	Sub Leakage (mA)	Overall Status
LYNN JORDISON HOUSE - KITCHEN								
539344 FRIDGE	04/09/25	04/09/26	P	S	P 0.01	P 19.99	S	PASS
539345 TOASTER	04/09/25	04/09/26	P	S	P 0.01	P 19.99	S	PASS
539346 MICROWAVE	04/09/25	04/09/26	P	S	P 0.01	P 19.99	S	PASS
539347 KETTLE	04/09/25	04/09/26	P	S	P 0.01	P 19.99	S	PASS
539349 COOKER	04/09/25	04/09/26	P	S	P 0.01	P 19.99	S	PASS
						Total Appliances >		**5**
LYNN JORDISON HOUSE - MEETING ROOM								
539348 BROADBAND ROUTER	04/09/25	04/09/26	P	S	S	S	S	PASS
						Total Appliances >		**1**
						Total Appliances For Report:		**6**

Printed: 06/09/2025

Certificate of Electrical Safety Testing

Certificate Number 007779

Certificate Issued To

Believe Housing
Lynn Jordison House
34 Broomside Lane
Belmont
DH1 2QR

Site Address (if different to Issued to Address)

LYNN JORDISON HOUSE

Valid Until: 04/09/2026

All Portable Appliances have been inspected and / or tested in line with guidelines set out in the IET Code of Practice



Certificate Issued By

Durham PAT Testing
21 Leesfield Road
Meadowfield
Durham
DH7 8NJ
Phone: 0191 3781189
Mobile: 07512303393
Email: info@durhampattesting.co.uk

DURHAM PAT TESTING