24 Hour Service Bureau
0344 800 1999

Routine Inspection Report/Test Certificate

Job Number:1393882 Docket No:DG705734

YOUR SYSTEM IS CLEAR OF FAULTS

CUSTOMER INFORMATION

Contract No:	1001036767	**Trading Name:**	BELIEVE HOUSING LIMITED
Site Ref:		**National Account No:**	
Name:	BELIEVE HOUSING LIMITED	**Service Level:**	9
Address:	11-57 PARK AVENUE CLOSE CROOK COUNTY DURHAM	**Linked Docket:**	
Postcode:	DL15 9JR		

SYSTEM INSTALLATION INFORMATION

System Type Installed:	F - FIRE	**Panel Location:**	
Monitored:	Yes	**Panel & Software Version:**	3995 - NO PANEL INVOLVED (FIRE)
Monitoring Type:	DIGITAL COMMUNICATOR	**No of PSU:**	000
No.of Circuits:	1	**Protocol:**	

JOB DETAIL

Arrival Date:	02/02/26	**Purchase Order No:**	
Arrival Time:	07:45	**Fixed Agreed Price:**	N/A
Departure Time:	10:08	**Call Type:**	04 - Routine Inspection
Travel Time:	00:29	**Cause:**	48 - Inspect System
Labour Hours:	00:00		

INSPECTION NOTES

Routine inspection to 50% all devices tested and working correctly

CUSTOMER ACCEPTANCE

By signing the following, I confirm that:

- I/We requested the attendance of an ADT engineer and for the work to be carried out.
- I am satisfied with the work carried out by the ADT engineer. The system has been left in good working order (unless detailed).
- I am authorised to sign on behalf of the customer.
- I/We will pay any charges for the work carried out determined under your contract, either immediately or within 14 days of receipt of ADT's invoice or request for payment.

If the system has been installed and certificated to a recognised National Standard, then the maintenance will also be in accordance with the requirements of the same National Standard (e.g. BS4737, BS5839, IS199, EN 50131 , IS.3218 etc.)

AUTHORISED SIGNATURES

ADT REPRESENTATIVE SIGNATURE

SIGNED: 

DATE: 02/02/26
ENGINEER'S NAME: GARY JEWETT
ENGINEER PIN: 576640

CUSTOMER'S OR AUTHORISED REPRESENTATIVES SIGNATURE

SIGNED: Unmanned site

DATE: 02/02/26
CUSTOMER'S NAME:
POSITION:

24 Hour Service Bureau
0344 800 1999

Routine Inspection Report/Test Certificate

Job Number:1393882 Docket No:DG705734

YOUR SYSTEM IS CLEAR OF FAULTS

IMPORTANT INFORMATION

IS THE WORK COMPLETED OR ARE WE RETURNING?

Has the work been completed: Yes

If 'No', what are we returning to complete:

Great News, your visit is complete

DEFICIENCIES/OBSERVATIONS

During our engineer visit, we identified a deficiency: No **Quote ID Number(If Applicable):**

No deficiencies were identified during this visit

NON-COMPLIANCES

During our engineer visit, we noted non-compliance(s): No **Quote ID Number(If Applicable):**

These non-compliance(s) are detailed below:

No instances of non-compliance were identified during this visit

Routine Inspection Report/Test Certificate

Job Number:1393882 Docket No:DG705734

YOUR SYSTEM IS CLEAR OF FAULTS

SYSTEM CHECKS

Check history of system since last maintenance	Y
Visually inspect for Structure or occupancy changes and ensure system meets clients specification	Y
Check mains & stand-by power supplies including charging rates	Y
Operate a minimum of one detector & one call point per zone	Y
Check that all sounders operate correctly	Y
Check for the correct operation of any auxiliary units	Y
Check the control equipment operates correctly	Y
Check that the signals are received at the alarm receiving centre	Y
Carry out any minor adjustments or repairs	Y
Log test results	Y
Return system to operational status	Y
Ensure correct operation of control equipment [High Sensitivity Smoke Detection]	N/A
Inspect pipework and clear any obstructions [High Sensitivity Smoke Detection]	N/A
Clean / replace filters [High Sensitivity Smoke Detection]	N/A
Ensure correct operation of control equipment [Gaseous Extinguishing Systems]	N/A
Inspect pipework and clear any obstructions [Gaseous Extinguishing Systems]	N/A
Check valves are functioning correctly [Gaseous Extinguishing Systems]	N/A
Label gas cylinders with date of inspection [Gaseous Extinguishing Systems]	N/A
Check that warning signage is adequate [Gaseous Extinguishing Systems]	N/A
Environmental Impact to Devices - Have any environmental impacts been identified	Y

SYSTEMS TESTS

Standard installed to BS5839-1 (Revision)	Level installed to	Minimum Battery	Alarm Current	Quiescent Current	Standby Time	Alarm Time	Derating Factor	Does the System Comply?
Unknown		17ah	456	254	24:00	00:30	1.75	Y

DEVICES TESTED

DEVICE	NUMBER TESTED	EXACT OR APPROX. AGE	TOTAL ON SITE
CALL POINTS	1	1	1
CALL POINTS	10	15	13
SMOKE DETECTOR	65	15	86

ACTIONS

Action	Materials	Description	Source	Qty	Zone
62 - Routine Inspection					