DURHAM COUNTY COUNCIL

PASSENGER MAINTENANCE REPORT AND SERVICE SHEET

Property Helpdesk contact 03000 267890

Passenger

REF No: 27/20298
ID No: 16247
PROJECT: 1545230

Name: Andrew 07584418664
Address: Believe Housing 27, Country House
Longfield Road
South Church Enterprise Park Bishop Auckland
DL14 6XB
Telephone No:
Client: Believe Housing 2LS01712

Make: Stannah Hydraulic
Type: Passenger (Hydraulic)
Serial No: 200069 - L665
Location: Reception
No. of floors: 2

Completed: General + Car **Next Service: General + Shaft**

REQUIRED (NEEDS)

General - Floor Levels: Level below floor level mm - JOB IN HAND
Other - Not Mentioned Above: consideration for modernisation due to age of lift and part availability. IGV door Manufacturer closed over year ago


RECOMMENDED (WANTS)

General - Car Buttons: Buttons not illuminating - (BUTTONS OBSOLETE)
Other - Not Mentioned Above: Machine room panel - reoccurring fault "CDC not energised" (JOB IN HAND)
Other - Not Mentioned Above: pick up rollers damaged

ALL OTHER COMPONENTS CHECKED ARE SATISFACTORY (NO FAULTS TO REPORT)

After completing the relevant checks the lifting equipment was left in a safe working order

Engineer: Rhys Belshaw



Customer: Customer unavailable to sign off
Date: 24 Jul 2026 09:20

General - Floor Levels	fault	Level below floor level mm - JOB IN HAND
		[Required (needs)]
General - Car Lighting	ok	
General - Car Buttons	fault	Buttons not illuminating - (BUTTONS
		OBSOLETE) [Recommended (wants)]
General - Landing Buttons	ok	
General - Alarm	ok	
General - Auto-dialler	ok	
General - Shaft Lighting	ok	
General - Landing Door Locks	ok	
General - Cleanliness	ok	
General - Ride Quality	ok	
General - Other General	ok	
Car - Cleanliness	ok	
Car - Car Top Control	ok	
Car - Guide Shoes / Rollers	ok	
Car - Trailing Cables	ok	
Car - Car Door	ok	
Car - Interior	ok	
Other - Not Mentioned Above	fault	pick up rollers damaged [Recommended
Other - Not Mentioned Above	fault	Machine room panel - reoccurring fault
Other - Not Mentioned Above	fault	consideration for modernisation due to
		(wants)]
		age of lift and part availability. IGV
		"CDC not energised" (JOB IN HAND)
		[Recommended (wants)]
		door Manufacturer closed over year ago
		[Required (needs)]